

Attach 22x34 exhibit showing the detention pond and as-built spot elevations

DETENTION CERTIFICATION

		Date:		
Subdivision Nan	ne			
Subdivision Loc	ation			
Drainage Report				
Location of Dete	ention / Number			
DETENTION I	PONDS			
	cation include a detention pond? derground detention section)	Yes	No	
Orifice Diameter	(inches) or Height of Opening (inches)			
WQ (Water Qua	lity) Plate Holder Diameter (inches)			
WQ Plate No. of	f Columns			
WQ Plate No. of	Holes per Column			
Outlet Box Inve	t Elevation (feet)			
Top of WQCV (Water Quality Capture Volume) Elevation (feet)			
Spillway Elevati	on (feet)			
Spillway Width	(feet)			
Side Slopes	North: H			
Has a trash rack	been installed and bolted?	Yes	No	
Has a galvanized trash rack, orifice, and WQ plate been provided?		Yes	No	
Has riprap been installed?		Yes	No	
Has maintenance access been provided?				
Is it an open space detention area?		Yes	No	
If Yes, is	a trickle channel included?	Yes	No	



Has 97% volume of the 5-ye 72 hours per Urban Drainag District) criteria?	Yes	No					
Has one foot of freeboard been provided above the computed 100-year water surface hydraulic grade line elevation? Let be be a sin located in an area with a master Drainage plan(s)?							No
							No
If Yes, does the release rate vary from the 5-year historic to the 100-year developed rates?							No
Ground Cover in Pond	Sod	Nati	ive	Dirt	Other		
Water Quality Volume							
Required	acre ft	ft ³	Availa	ble	acre ft	ft ³	
Storm Detention							
Required	acre ft	ft ³	Availa	ble	acre ft	ft ³	
Total Pond Volume							
Required	acre ft	ft ³	Availa	ble	acre ft	ft^3	
UNDERGOUND DETENT	TION SYSTE	MS					
Is underground detention utilized at this site?						Yes	No
Orifice Diameter (inches) or	· Height of One	ening (in	ches)				
Orifice Diameter (inches) or Height of Opening (inches) Is an orifice plate required/provided?							No
If Yes, does the orifi	ce plate open i	nto the d	letention	pipes?		Yes	No
Has a Stormceptor been provided for the WQCV?						Yes	No
Are the pipe segments continuously sloped at 0.4 percent minimum to the outlet?						Yes	No
Has 97% volume of the 5-ye	ear storm event	t been de	esigned to	o drain wit	hin		
72 hours per Urban Drainage and Flood Control District (Mile High Flood District) criteria?						_ Yes	No
Has maintenance access been provided?							No

I state that the above-referenced detention pond was constructed to City of Evans approved construction drawings and standards, as designed by the project engineer, and as field staked by the project surveyor. All deviations to the approved construction drawings, standards, design and/or survey were so noted and were provided to the Project Engineer for acceptance and inclusion in the as-built detention pond information.

Owner Name	Owner Signature	Date			
Authorized Representative Name	sentative Name Authorized Representative Signature		Date		
Company Name					
Address	City	State		Zip Code	
I state that this project was staked for c standards and in accordance with the pr detention pond certification was obtained	oject design. I certify that the	field survey in	formation	for the as-built	
Surveyor Name	Surveyor Signature		Date		
Company Name					
Address	City	Sta	te	Zip Code	
I have reviewed the as-built detention pertify that according to the information information complies with the City of I pond will function as designed.	n provided and periodic field	inspections, th	e as-built	detention pond	
Engineer Name	Engineer Signature		Date		
Company Name					
Address	City	\$	State	Zip Code	